



Date: January 22, 2025 (ने.स.११४५ पोहेलागामा-२३)

Progress Update of Siddhababa Tunnel Project.1. Tunnel Excavation Works:

S.N	Tunnel	Total Excavation Length (m)	Update Status		
			From North	From South	Total (m)
1.	Main Tunnel	1089	477.2	610	1087.2
2.	By Pass 1	151	-	-	151
3.	By Pass 2	161	-	-	161
4.	By Pass 3	130	-	-	130

2. Tunnel Lining Works:

S.N	Tunnel	Total Length (m)	Update Status		
			From North	From South	Total (m)
1.	Main Tunnel Invert	-	80.72	89.48	170.2
2.	Main Tunnel Lining	1126	-	30	30
3.	By Pass 1	151	-	-	-
4.	By Pass 2	161	-	-	-
5.	By Pass 3	130	-	-	-

3. Slope Protection Works:

S.N	Tunnel	Total Area(m ²)	Update Status		
					Total (m ²)
1.	South Portal	2300	-	-	1495
2.	North Portal	1100	-	-	495
3.	MR1 Mountain side	9620	-	-	481
4.	MR2 Mountain side	7440	-	-	1414
5.	MR1 River side	1360			0
6.	MR2 River side	500			0

4. Overall Progress:

- Physical: 40.18% (approximately)
- Financial: 39.90 % (including advance payment & without PS)



Soumya Anand (Engineer)
Sabita Gyawali (Engineer)
Sushant Upreti (Engineer)

Jan 22, 2025
Krishna Raj Adhikari
(Project Manager)
Project Manager