

Ministry of Physical Planning and Works
 Department of Roads
 Foreign Cooperation Branch
 Road Sector Development Project (H339-NEP)
Procurement Plan for the Road Upgrading Works, modified in 31 March 08

Road Name	Package No	Chainage	Length in km	Procurement method	Bid Document Ready		Solicitation of Bid		Bid Evaluation		Contract Agreement		Commencement of work	Work Completion date	End of DLP	Remarks
					Bid document prepared and request for no objection	No objection from Bank	Bid Invitation No	Bid Submission and Opening	Bid evaluation report to bank	No objection from Bank	Contract Signature	Contract Amount				
						15	15	30	30	15	15		30	455	365	
Satbanjh - Tripurasundari Road	RSDP/NCB/STJ/01	0+000-11+360	11	NCB	25-Sep-07	10-Oct-07	25-Oct-07	24-Nov-07	24-Dec-07	8-Jan-08	15-Apr-08		15-May-08	13-Aug-09	13-Aug-10	First lot
	RSDP/NCB/STJ/02	11+360- 22+000	11	NCB	25-Sep-07	10-Oct-07	25-Oct-07	24-Nov-07	24-Dec-07	8-Jan-08	15-Apr-08		8-Mar-08	6-Jun-09	6-Jun-10	
Surkhet-Kalikot-Manma Road	RSDP/ICB/SKM/03A	0+000-21+900	21.9	NCB	4-Apr-08	19-Apr-08	4-May-08	3-Jun-08	3-Jul-08	18-Jul-08	2-Aug-08		1-Sep-08	30-Nov-09	30-Nov-10	Rebidding using NCB procedure 4th Lot
	RSDP/ICB/SKM/03B	21+900-43+961	22.061	NCB	4-Apr-08	19-Apr-08	4-May-08	3-Jun-08	3-Jul-08	18-Jul-08	2-Aug-08		1-Sep-08	30-Nov-09	30-Nov-10	
	RSD/NCB/SKM/04	43+961-72+800	28.839	NCB	12-Feb-08	27-Feb-08	5-Mar-08	4-Apr-08	4-May-08	19-May-08	3-Jun-08		3-Jul-08	1-Oct-09	1-Oct-10	2nd Lot
	RSDP/NCB/SKM/05-A	72+800-86+200	13.4	NCB	28-Mar-08	4-Apr-08	6-Apr-08	6-May-08	5-Jun-08	20-Jun-08	5-Jul-08		4-Aug-08	2-Nov-09	2-Nov-10	3rd Lot
	RSDP/NCB/SKM/05-B	86+200-100+100	13.9	NCB	28-Mar-08	4-Apr-08	6-Apr-08	6-May-08	5-Jun-08	20-Jun-08	5-Jul-08		4-Aug-08	2-Nov-09	2-Nov-10	
	RSDP/NCB/SKM/06-A	100+100-114+100	14	NCB	4-Apr-08	19-Apr-08	4-May-08	3-Jun-08	3-Jul-08	18-Jul-08	2-Aug-08		1-Sep-08	30-Nov-09	30-Nov-10	4th Lot
	RSDP/NCB/SKM/06-B	104+100-126+440	12.34	NCB	4-Apr-08	19-Apr-08	4-May-08	3-Jun-08	3-Jul-08	18-Jul-08	2-Aug-08		1-Sep-08	30-Nov-09	30-Nov-10	
Satbanjh-Gokuleswor Road	RSDP/NCB/SG/07	0+000-19+000	19	NCB	12-Feb-08	27-Feb-08	5-Mar-08	4-Apr-08	4-May-08	19-May-08	3-Jun-08		3-Jul-08	1-Oct-09	1-Oct-10	2nd Lot
	RSDP/NCB/SG/08-A	19+000-28+700	9.7	NCB	28-Mar-08	4-Apr-08	6-Apr-08	6-May-08	5-Jun-08	20-Jun-08	5-Jul-08		4-Aug-08	2-Nov-09	2-Nov-10	3rd Lot
	RSDP/NCB/SG/08-B	28+700-38+280	9.58	NCB	28-Mar-08	4-Apr-08	6-Apr-08	6-May-08	5-Jun-08	20-Jun-08	5-Jul-08		4-Aug-08	2-Nov-09	2-Nov-10	
	RSDP/NCB/KJC/09	0+000-19+900	20	NCB	25-Sep-07	10-Oct-07	25-Oct-07	4-Apr-08	4-May-08	19-May-08	3-Jun-08		3-Jul-08	1-Oct-09	1-Oct-10	2nd Lot

